TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements to Ashwathkatte Near Mallikarjuna swamy temple Mallasandra ward No.13, Shettyhalli sub Division	
2	Estimate Cost	20.00 Lakhs	
3	Work Code	P-3316	
4	Job Code	013-18-000073	
5	A.S No.	BBMP/EE/PD/AS/35/2017-18, Date:15-12-2017	
6	T.S No	CE/DZ//TS/05/2017-18, Date:20-12-2017	
7	Work Order/Agreement No	EE/PD/WO/00040/2017-18, Date:01-03-2018	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	90	
10	Targeted Monthly progress	–	
11	Progrees Achived Till date	–	
12	Reasons for Delay	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಂಧರ್ಭದಲ್ಲಿ ಸದರಿ ಸ್ಥಳದಲ್ಲಿ ಟಿಬ್ರಿಸ್ ಅನ್ನು ತೆರವುಗೊಳಿಸಿರುವುದಿಲ್ಲ ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ 412 ದಿನಗಳ ದಂಡಸಹಿತ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಬಹುದಾಗಿರುತ್ತದೆ.	
13	Time Extension Requested	412 ದಿನಗಳು	
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation	ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗದ ಕಡ್ಡಾಯವು	
16	Superintending Executive Engineer's Recommendation	412 ದಿನಗಳ ವಿಳಂಬಕ್ಕೆ ರೂ 10/- ರಂತೆ 4120/- ರೂಪಾಯಿ ದಂಡ ಪಾವತಿಸಿ ಸಮಯ ವಿಸ್ತರಣೆ	
17	Chief Engineers Recommendation	ಮಾಡಿಕೊಡಲಾಗಿದೆ.	
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Division

As recommended by the SE(PD) ToT is accepted and time extension granted

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned by CamScanner